


CALL BEFORE YOU DIG

PENNSYLVANIA LAW REQUIRES
3 WORKING DAYS NOTICE FOR
CONSTRUCTION PHASE AND 10 WORKING
DAYS IN DESIGN STAGE-STOP CALL

PENNSYLVANIA ONE CALL SYSTEM, INC.

 **1-800-242-1776**

SERIAL NUMBER 20240300262
BOROUGH OF SELLERSVILLE
SERIAL NUMBER 20240300263
WEST ROCKHILL TOWNSHIP

GENERAL NOTES

FURNISH, ERECT, PLACE AND MAINTAIN TRAFFIC CONTROL SIGNS AND DEVICES AND MAINTAIN TRAFFIC DURING HOURS OF CONSTRUCTION AT ALL TIMES IN ACCORDANCE WITH THE METHODS INDICATED ON THESE DRAWINGS AND,

1. THE SPECIAL PROVISIONS OF THE CONTRACT
2. PA CODE, TITLE 67, CHAPTER 212, OFFICIAL TRAFFIC CONTROL DEVICES
3. PENNDOT PUBLICATION 213, WORK ZONE TRAFFIC CONTROL GUIDELINES
4. PENNDOT PUBLICATION 35, APPROVED CONSTRUCTION MATERIALS (BULLETIN 15)
5. PENNDOT PUBLICATION 46, TRAFFIC ENGINEERING MANUAL
6. PENNDOT PUBLICATION 111, PAVEMENT MARKINGS AND SIGNING STANDARDS
7. PENNDOT PUBLICATION 236, HANDBOOK OF APPROVED SIGNS
8. PENNDOT PUBLICATION 408, SPECIFICATIONS
9. MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (MUTCD)

IMMEDIATELY UPON COMPLETION OF THE WORK, REMOVE THE DEVICES. THE DEPARTMENT WILL REMOVE ANY TRAFFIC CONTROL DEVICES ERECTED BY DEPARTMENT FORCES.

COVER OR REMOVE ALL SIGNS NOT IN USE.
ALL DISTANCES MAY BE ADJUSTED SLIGHTLY TO FIT FIELD CONDITIONS.

EXISTING TRAFFIC CONTROL DEVICES SHALL BE MODIFIED AS NEEDED FOR THE DURATION OF THE DETOUR.

UNLESS OTHERWISE SPECIFIED, ALL TRAFFIC CONTROL DEVICES FOR THE DETOUR SHALL BE FURNISHED, ERECTED, MODIFIED, MAINTAINED AND SUBSEQUENTLY REMOVED BY THE CONTRACTOR FOR CONTRACT OPERATIONS.

ACCESS TO ALL PRIVATE DRIVEWAYS AND EMERGENCY SERVICES MUST BE PROVIDED AT ALL TIMES. LOCATE ALL SIGNS SO THAT SIGHT DISTANCE IS NOT OBSTRUCTED AT DRIVEWAYS AND SIDE STREETS.

1. CONTRACTOR SHALL KEEP TRENCH PLATES WITHIN THE ACTIVE WORK AREA AT ALL TIMES AND BE ABLE TO COVER AN OPEN TRENCH IMMEDIATELY FOR EMERGENCY VEHICLE ACCESS.

THE CONTRACTOR MUST CONTACT THE PENNDOT PRESS OFFICE (610-205-6797) AND BUCKS COUNTY MAINTENANCE OFFICE (215-345-6060) 21 DAYS PRIOR TO START OF THE DETOUR.

THE CONTRACTOR IF DIRECTED BY THE PENNDOT INSPECTOR MAY BE REQUIRED TO TRIM LOW LYING TREES ALONG THE DETOUR ROUTE TO A MINIMUM HEIGHT OF 14'-6" FOR VISIBILITY OF THE DETOUR SIGNS.

INSTALL ADVANCE ROAD CLOSURE SIGN W23-101 14 DAYS PRIOR TO ROAD CLOSURE.

THE CONTRACTOR IS REQUIRED TO SUBMIT A ROAD RESTRICTION FORM TO THE DISTRICT 6-0 PRESS OFFICE ONE WEEK IN ADVANCE OF ANY LANE CLOSURES AND THREE WEEKS IN ADVANCE OF ANY FULL CLOSURES THAT NECESSITATE A DETOUR. THE FORM IS AVAILABLE ONLINE AT PENNDOT.GOV/DISTRICT6/ROADRESTRICTIONFORM OR BY CALLING 610-205-6797.

NOTIFY THE PROJECT REPRESENTATIVE, IN WRITING VIA A COMPLETED M937R FORM, AT LEAST 14 DAYS BEFORE IMPLEMENTING OR CHANGING ANY LATERAL LANE RESTRICTION, WHICH PROVIDES LESS THAN 16 FEET OF PAVEMENT AND SHOULDER IN EACH DIRECTION FOR OVERSIZE VEHICLES. NOTIFY THE REPRESENTATIVE, IN WRITING, WHEN REMOVING THE RESTRICTION.

NOTIFY THE DISTRICT 6-0 REGIONAL TRAFFIC MANAGEMENT CENTER (RTMC), 610-205-6934, FIFTEEN (15) MINUTES IN ADVANCE OF ANY PROPOSED LANE OR SHOULDER RESTRICTION, ROAD CLOSURE, OR ANY OPERATION IMPEDING THE FLOW OF TRAFFIC. NOTIFY THE RTMC WHEN THE ROAD IS RESTORED TO NORMAL OPERATION.

NO WORK MAY BE DONE THAT WILL RESULTED IN LANE CLOSURES OR IMPEDE THE FLOW OF TRAFFIC ON LEGAL HOLIDAYS AND MONDAY THROUGH FRIDAY, BETWEEN THE HOURS OF 6:00 AM TO 9:00 AM AND 3:00 PM TO 7:00 PM.

1. THIS REQUIREMENT APPLIES TO FULL ROAD AND LANE CLOSURES.

NOTIFY LOCAL OFFICIALS, REGIONAL EMERGENCY SERVICES, SCHOOL DISTRICTS, ETC. IN WRITING
THREE WEEKS PRIOR TO IMPLEMENTING DETOUR. PROVIDE DOCUMENTATION OF NOTIFICATION TO
PROJECT REPRESENTATIVE

NOT TO BE USED FOR CONSTRUCTION UNLESS
SIGNED BY ENGINEER OR PROJECT MANAGER

VOID UNLESS GREEN PROFESSIONAL SEAL	1	4/25/2004	REVISED PER PERIODIC CYCLE 3 COMMENTS DATED 4/19/04	JEL	CBE
	No.	DATE	REVISIONS	BY	CHEK


TRAFFIC CONTROL AND DETOUR PLAN

PREPARED FOR

BOROUGH OF SELLERSVILLE

SR4033 LAWN AVE. SAN. SEWER REPLACEMENT

WEST ROCKHILL TWP./SELLERSVILLE BORO, BUCKS COUNTY, PA

CRYSTAL B. HESSLER
GOVERNOR'S OFFICE

CRYSTY B. HESSLER P.E. 076895

DRAWN BY
JEL

FINAL CHECK BY
CBH

DATE
1-31-24

SURVEY CHEK BY
SPM

PROJECT ENGINEER
SPM

SCALE
"1"=300'


COWAN ASSOCIATES, INC.
N.J. Street, Ardmoreline, No. 242-690A/NOVA

PROVIDING A FULL RANGE OF CIVIL
ENGINEERING & SURVEYING SERVICES

120 PENN-AVENUE P.O. BOX 409
QUAKERTOWN, PENNSYLVANIA 18651
TELEPHONE (215) 458-7775
FAX (215) 458-1582

DWG. NO.

HOP-3

UP
OF
TOTAL

01077.36